EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads and drains and other development works in maruthinagara ward no-01 under SWM head in chief minister Navanagarothana grants of yelahanka division (Package -05)
2	Amount of Work Portion	Rs 978.00 Lakhs
3	Estimated Cost	Rs 1000.00 lakhs
4	Name of Contractor	M/s Benaka Developers & Projects Pvt Ltd. (Prop. Sri Narahari.)
5	Agreement No	EE (YNK.D) EPMT-12/W.O/ 26 / 2020-21 date: 22-5-2020.
6	No and date under which work order issued	EE (YNK.D) EPMT-12/W.O/ 26 / 2020-21 date: 22-5-2020.
7	Time limit originally fixed for completion	180 days
8	Date of application by the contractor for granting extension of time	12/11/2020
9	Date of receipt of application in the sub division office	12/11/2020
10	Extension granted if any	yes
	i)	upto 30-4-2021
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	EWE for road and drains and laying wet mix macadam for Asphalt roads
12	Work carried out during 1st extension	25%
13	Work carried out during 2nd extension	
14	Time now applied for	114 days
15	Date of recommending time limit applied for	8/6/2021
16	Whether the original application of the contractor is enclosed,	yes
17	Balance of work remaining to be done	Balance work of Asphalting work has to be done in the Time extension period,

18	Probable time required for completion of remaining work	114 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	60 days & further extention may be given without imposing any penalty.

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Executive Engineer
S.B.M.P. Division
Yelahanka

Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ